

TITLE RECTIFICATION - DOUBLER INSTALLATION		E.I.C. NO. 12699		FILE NO. 111 -21
URGENT IMMEDIATELY		DWS NO. EO05-45B-6A/S7		COPIES TO []
PART NO. RCAF EO 05-45B-6A/S7		PART NAME RUDDER CABLE ACCESS PANEL AT STATION 102		JOB NO. -
USE OF E.I.C.		DISPOSITION OF STOCK		CUSTOMER'S ORDER NO. 2000
CHANGE		CHECK STOCKS AFFECTED	ASY. ATTACHED	DWS.
CONVERSION		PARTS COMPLETED	USE TO DISPOSITION	IMPROV.
STOP ORDER/RELEASE		PARTS IN PROCESS	RETURN	PLANNED
NEW DRAWING		TOOLING	AS NOTED	MAT. CONT.
REVISED DRAWING		RAW MATL.	AS NOTED	SALES/CONT'S
VARIATION	<input checked="" type="checkbox"/>	INTERCHANGEABILITY AFFECTED	STRENGTH AFFECTED	R.C.A.F.
OBSOLETE NOTICE	<input checked="" type="checkbox"/>	YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>	YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>	ESTIMATING
USE AS NOTED	<input checked="" type="checkbox"/>	YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>	YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>	TEST FLIGHT
APPROVALS		S. A. W. INSPECTION		DATE
[Signature]		[Signature]		05 SEP 58
SPECIAL PARTS AND SPECIAL TOOLS		CONTRACT ORDER		DWS. CHANGE
[Signature]		[Signature]		YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>
[Signature]		[Signature]		DWS. CONT.

CASES HAVE OCCURRED OF THE INSTALLATION OF EO 05-45B-6A/S7 BEING DONE IMPROPERLY AND NOT TO DRAWING.

THE MOST COMMON OCCURRENCE OF THIS TYPE IS THE INSTALLATION OF THE DOUBLER ON THE EXTERIOR OF THE A/C DUE TO THE CUTOUT BEING OVERSIZE AND CONSEQUENTLY THE DOUBLER INTERFERING WITH STRINGERS OR CHANNELS.

TO RECTIFY THIS MISINSTALLATION, A NEW DOUBLER WILL BE MADE AND EXTENDED UNDER THE STRINGERS OR CHANNELS ON THE INTERIOR SIDE OF THE SKIN, AND A NEW DOOR WILL BE MADE TO SUIT.

Sept. 12/58

SEP 12 1958

*hatocks 13
 Shullmull
 File*